D.R.No Name of Work: Improvement to roads and drains ... adigehalli ... date 22-04-2...

Extra Item BSM. DR 56 11.7.22

M. A. R. 57 (Rule 116) No. E 557940
Measurement Book

Serial No. .....
Name of work ... Improvement to roads & drains in Ashwathnagar layout From ... to ...
Name of Contractor or nature of Agency..... and Surrounding area in ward no-8 Yeshwanthpur
Date of commencement of work- S/I- B. P. Shanmugam. Bangalore

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Work order :-	EE/BSP/WO/14/2022-23 dt. 22/04/22.					
	Estimate Cost :-	Rs - 15.00 Lakhs.					
	JOB Code no :-	008-22-00008.					
	Head Abs :-	P-3726 Zonal Asset Works					
	Acp Sanction :-	AS/CE(YNK)/85/2021-22 dt 13/12/21					
	Tech Sanction :-	TS/EE/BSP/41/2021-22 dt. 18/2/22.					
		Measurement recorded on				13/6/22	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
17	Earth work Excavation by manual means for roads, drains & Sewer lines including soil excavated surface is presented recorded on this M.B ℓ pages 55794/1 to 55794/2						
	of mch item no - (1)					189.58 cmt	
	NB - 200.00 - - -					@ 379.10/=	
27	providing and laying plain Cement Concrete 1:3:6 mix with graded with crushed 20.8mm size stone aggregate as presented recorded on this M.B ℓ pages 55792/2 to 55795/1						
	of mch item no - (2)					25.59 cmt.	

M. A. R. 57 (Rule 116) No. E

Measurement Book

557941

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		Ditto -	5000 - m	- -	-	b	127950 - m
3)	Providing T.M.T. bar Fe 500 steel reinforcement for RCC work including straightening cutting bending hooking placing in position the						
	prescribed recorded on this M.B. page no						
	557995/2 to 557996/1						
	objectionable -	2				3.28	M.T.
	Ditto -	70000 - m			-	b	229500 - m
4)	Providing laying placing reinforcement Cement Concrete for works						

MEASUREMENT BOOK

Date	ion, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Providing lining to Drain						
	NTI Layout Cross Rd 4th	1×1	30.0	0.90	0.15	4.05	
	Rajeev gandhinagar.	1×1	30.0	0.90	0.15	4.05	
	from Narayan School Road	1×1	15.0	0.90	0.15	2.02	
		1×1	30.0	0.90	0.15	4.05	
		1×1	30.0	0.90	0.15	4.05	
		1×1	30.0	0.90	0.15	4.05	
		1×1	2.0	0.90	0.15	0.27	
		1×2	12.0	0.90	0.15	3.24	
	Lt all	1×2	30.0	0.15	0.60	5.40	
		1×2	30.0	0.15	1.60	5.40	
						36.56	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

M. A. R. 57 (Rule 116) No. E

Measurement Book

557942

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		1×2	15.0	0.15	0.60	2.70	
		1×2	30.0	0.15	0.60	5.40	
		1×2	30.0	0.15	0.60	5.40	
		1×2	30.0	0.15	0.60	5.40	
		1×2	2.0	0.15	0.60	0.36	
		2×2	12.0	0.15	0.60	4.32	23.58
						60.16 cum	
						59.71 cum	
						--- M	4299775-29

CAPC 13/6/22

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
5/	providing and fixing pre cast Covering Slab 100mm thick made out of jelly 20mm down size with steel reinforcement @						
	N.T.S. Layout Cross rd 4/5	1	30.0	0.90	-	27.00	
	Rajeev gandhinagar	1	30.0	0.90	-	27.00	
from	Narayan School Road	1	15.0	0.90	-	13.50	
		1	30.0	0.90	-	27.00	
		1	30.0	0.90	-	27.00	
		1	30.0	0.90	-	27.00	
		1	2.0	0.90	-	1.80	
		12	12.0	1.90	-	21.60	
						171.90 Sqm	
						= 170.60	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

B.P.S
Contr

Total amount

M. A. R. 57 (Rule 116) No. E

Measurement Book

557943

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
		Nb -	1808 - 00	- -	—	Rs	308444 - 80
					Total	Rs.	1133880 - 09
	Add G.S.T. charge 12 %.					Rs	136065 - 61
					Grand Total	Rs	1269945 - 70
					Round off.		12,69,900.00

CERTIFICATED :-

1) The Contractor has been done work Satisfactorily.

2) The Contractor has been remained debarring from the work spot.

B.P. Shaju
(Contractor)

13/06/22

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Name of Work: Improvement of roads and drains in Ashwathappa Layout and Surroundi

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
			NTI Layout				
	Cross Rd Rajiv Gandhinagar						RCC Drain
	92.00M	12.00		7.50M			
	Ashwathappalayout.						



Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Total amount

Reference to last Measurement 8

3rd Bill

RCC Drain

1st & final

M. A. R. 57 (Rule 116)
Measurement Book

557944

Serial No. ..... BR 56 11-7-22

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	103726 - 2 (Error in Account)	3	4	5	6	7	8
			TTB	1269900		1st & final	
			I+	12699			
			CGST	11339			
			SGST	11339			
			FSD	63495			
			CESS	12699			
			CBF	1270			
			LR	14159			
			Ded.	127000			
			Net Payable	1142900			

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ Rural Public Works Division ರದಿ
ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ. 12,69,900/- ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ
ಇದರಲ್ಲಿ ರೂ. 1,27,000/- ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ
ಮಾಡಿಕೊಂಡು ರೂ. 11,42,900/- ಗಳನ್ನು

FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ಲೆಕ್ಕಾಧೀಕ್ಷಕರು
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಲೆಂಗಳೂರು

ಉಸ್ತು. ವಿಷಯ
ನಿರ್ವಾಹಕರು 7/7/22
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಲೆಂಗಳೂರು

Total amount